AEE, YSTSD
SBR No: 162/20-21
Date: 25/2/2021

Original/Duplicate/Triplicate

CONTRACT CERTIFICATE

(For Other Works)

No. First & Final Bill Date:
Division: EE (Yelahanka Division – Yelahanka Zone) Sub-Division: Yelahanka Sub Division
Bill Received No.....Dated.....Cash Book Voucher No.....dated.....
Scheduled Docket No.

Name of Work (as per sanctioned estimate): Construction of Toilets at Anganawadi Building in Attur Ward No.03 of Yelahanka Stallite Town Sub Division.

Reference to Agreement No. BBMP/EE/YNK/AG/89/2020-21, Date: 12-08-2020
Work order No: BBMP/EE/YNK.D/EPMT-02/W.O/103/2020-21, Date: 17-08-2020
Job Code: 001-20-0000140 Budget head: 14th Finance Est. cost: 10.00 lakhs
Name of Contractor and Full Address: Sri. P Ravichandra
Certified that the measurements were taken by me on 24/02/2021 recorded of Pages: 495335 to 495357 of measurement Book No: 4954/2020-21 and that the work is satisfactorily executed.

Ravichandra
Contractor

Officer-in-charge of work
24/02/2021

Certified that the measurements were verified by me on 24/02/2021 and found correct.
The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Account II have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of an imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon.
A normal agreement signed and executed by the contractor is recorded in the office.

If Memorandum of Payment

1) Total value of work done or supplies made as per account with in — 8,74,570.00
2) Deduct amount to be held in reserve being.....percent Rs..... — 1,84,942.00
3) Balance
4) Deduct Payments :
   a) Amount of previous payment as in the Office cash Book Voucher No.....Dated.....S.D. No.....
   Amount adjusted towards cash advance recovery of
   b) Payments cost store or other materials supplied.
   Now made recovery of amount creditable to this/other work
   Amount paid on this bill Cheque/Cash
5) Balance being unpaid value of work done held in reserve
6) Deduct cash advance made on the Office Cash Book Voucher No.....dated.....less adjustments
7) Net amount due to or from contractor
   Unadjusted items
   8) Advance to contractor for materials brought to site (as detailed) within

Gross Amt =Rs 979518-00
PSD =Rs 489789-00
GST =Rs 87846-00
SWS =Rs 87846-00
IT =Rs 97795-00
LC =Rs 97795-00
CESS =Rs 9780-00
Fine =Rs 2550-00
Labour Cess =Rs 6945-00
TDS =Rs 96535-00
Net Amt=Rs 882983-00

Received Rs..... (In words)
.....
By Cash and by adjustment of Payment as per memorandum
Witnesses:

1.
2.
Dated.....Signature of Contractor

Paid by me by cheque
Cash Rs.....Dated.....

Initials of Officer making payment

(For use in Office)

Audited & Admitted for Rs. 979518-00
Rupees Eight Lakh Seventy nine thousand five hundred & Eighteen
882983-00 by Cheque
and 96535-00 adjustment
No.....Dated.....

Stamp

Executive Engineer

Sl. No.	Description of work	Unit	Schedule-B Quantity	Previous Measurement		Present Measurement			Total UP-to-date		Remarks
				Qty	Cost	Qty	Rate Rs. & P.	Cost	Qty.	Cost	
1	KSRB 2-2 : Earthwork excavation by manual means in Ordinary Soil for foundation of buildings, water supply and sanitary lines and electrical conduits etc, either in pits or in trenches 1.5m and above in width, in soil not exceeding 1.5 m. in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50 m. including breaking of clods complete as per specifications	Cum	61.81			61.81	322.92	19959.69	61.81	19959.69	
2	Providing and Filling in foundation with granite / trap broken metal 100mm. and down size & with approved sand including hand packing, ramming, watering, including cost of all materials and labour with all lead and lift. complete as per specifications	Cum	6.00			6.00	2623.32	15739.92	6.00	15739.92	
3	Providing and injecting chemical emulsion for Pre-constructional Anti-Termite Treatment, creating continuous chemical barrier under and around the column pits, walls, trenches, basement excavation, top surface of the plinth filling, junction of wall and floor, along the external perimeter of building, expansion joints, over the top surface of consolidated earth on which apron is to be laid, surrounding of pipes and conduits, with chloropyriphos emulsifiable concentrates of 20% concentration at 3.19 Litre/sqm., including cost of chemical, diluting in water to one percent concentration, labour, HOM complete as per specifications. (Plinth area of the building at ground floor only shall be measured) Specification	Sqm	17.36			15.99	114.48	1830.42	15.99	1830.42	
4	Providing and laying in position plain cement concrete of Mix 1:4:8 with OPC @ 180kgs, with 40mm and down size graded granite metal coarse aggregates @0.85cum and fine aggregates @ 0.57cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, including cost of all materials, labour, HOM curing complete as per specifications.	Cum	8.44			8.37	5510.16	46142.22	8.37	46142.22	
5	KSRB 5.3-3 : Providing and constructing granite / trap / basalt size stone masonry in basement with cement mortar 1:6, edges of stones chistle dressed in courses not less than 15 cms high, bond stones at 2m. apart in each course including cost of materials, labour, curing complete as per specifications. KBS 5.1.13	Cum	11.90			11.90	4963.68	59067.79	11.90	59067.79	

Sl. No.	Description of work	Unit	Schedule-B Quantity	Previous Measurement		Present Measurement			Total UP-to-date		Remarks
				Qty	Cost	Qty	Rate Rs. & P.	Cost	Qty.	Cost	
6	Providing and laying in position plain cement concrete of Mix 1:2:4 with OPC @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.878 cum and fine aggregtes @0.53cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, plinth and cills, including cost of all materials, labour, HOM curing complete as per specifications.	Cum	2.77			2.77	5855.76	16220.46	2.77	16220.46	
7	Providing and laying in position reinforced cement concrete of Design Mix M20 with OPC @ 320kgs, with 20mm and down size graded granite metal coarse aggregates @0.69cum and fine aggregtes @ 0.460 cum, with super plasticisers @ 3 liters confirming to IS 9103-1999 reafirmed-2008, machine mixed, concrete laid in layers not exceeding 15 cms thick, vibrated for all works in foundation for footings, pedastals, retaining walls, return walls, walls (any thickness) including attached pilasters, columnspillars, posts, struts, buttresses, bed blocks, anchor blocks & plinths etc., including cost of all materials, labour, HOM curing, complete but excluding cost of reinforcement as per specifications	Cum	5.83			5.83	6111.72	35613.55	5.83	35613.55	
8	Providing and laying in position reinforced cement concrete of Design Mix M20 with OPC @ 320kgs, with 20mm and down size graded granite metal coarse aggregates @0.69cum and fine aggregtes @ 0.460 cum, with super plasticisers @ 3 liters confirming to IS 9103-1999 reafirmed-2008, machine mixed, concrete laid in layers not exceeding 15 cms thick, vibrated for all works in foundation for footings, pedastals, retaining walls, return walls, walls (any thickness) including attached pilasters, columnspillars, posts, struts, buttresses, bed blocks, anchor blocks & plinths etc., including cost of all materials, labour, HOM curing, complete but excluding cost of reinforcement as per specifications	Cum	7.24			7.24	6363.36	46070.73	7.24	46070.73	
9	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for foundations, footings, bases of columns for mass concrete including cost of all materials, labour complete as per specifications.	Sqm	17.28			17.28	278.64	4814.90	17.28	4814.90	
10	Providing and removing centering, shuttering, strutting, propping & removal of form work etc., for edges of slabs and breaks in floor including cost of all materials, labour complete as per specifications.	Sqm	50.37			50.37	815.40	41071.70	50.37	41071.70	

Sl. No.	Description of work	Unit	Schedule-B Quantity	Previous Measurement		Present Measurement			Total UP-to-date		Remarks
				Qty	Cost	Qty	Rate Rs. & P.	Cost	Qty.	Cost	
11	Providing and constructing load bearing wall with solid concrete blocks having block of size 400x150x200mm density not less than 1800kg/m3 having a minimum average compressive strength of 5.00 N/mm2 confirming to IS 2185 (Part 1):2005 and constructed with CM 1:4, as per IS 2572:2005 including cost of all materials labour charges, scaffolding, curing, hire charges of machineries etc., complete as per specifications	Sqm	83.76			80.95	1029.24	83315.95	80.95	83315.95	
12	Providing T.M.T steel reinforcement for R.C.C work TMT bars Fe500 including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM complete as per specifications.	Tonne	1.47			1.44	76643.28	110471.57	1.44	110471.57	
13	Filling available excavated earth (excluding rock) in sides of foundations upto plinth in layers not exceeding 20 cms. in depth, compacting each deposited layer by ramming after watering with lead upto 50 m. and lift upto 1.5 m. including cost of all labour complete as per specifications. Specification. No. KBS 2.9	Cum	29.64			29.64	217.08	6434.25	29.64	6434.25	
14	Providing 18mm thick cement plaster in single coat with cement mortar 1:3 to brick masonry including rounding off corners wherever required smooth rendering. : Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications	Sqm	81.78			81.78	281.88	23052.15	81.78	23052.15	
15	Providing skirting, dadoing, rises of steps with colour glazed tiles on 10mm thick cement plaster 1:3 and jointed with white cement slurry over existing rough plaster surface using glazed tiles of approved make and size including cost of materials, labour, complete as per specifications. Specification No.KBS 14.16, 14.17 Colour glazed tiles 30x60 cms 6mm thick with border of size 30 x 10 cms	Sqm	53.94			53.94	1762.56	95072.49	53.94	95072.49	
16	Providing 12mm thick cement plaster in single coat with cement mortar 1:3, to ceiling including rounding off corners wherever required smooth rendering, including providing and removing scaffolding, cost of materials, labour, curing etc., complete as per specification	Sqm	17.36			17.36	243.00	4218.48	17.36	4218.48	
17	Providing vitrified tiles 60 x 60cms of approved make, shade and size for flooring laid on a bed of 12mm thick cement mortar 1:3 mix, flush pointing with white cement using colour pigment, including cost of materials, labour, curing complete as per specification.	Sqm	13.76			10.53	972.00	10237.59	10.53	10237.59	

Sl No.	Description of work	Unit	Schedule-B Quantity	Measurement		Present Measurement			Total UP-to-date		Remarks
				Qty	Cost	Qty	Rate Rs. & P.	Cost	Qty.	Cost	
18	Providing precast chequered mosaic tiles white colour for steps and flooring, 20mm thick, using marble chips of 7 to 10 nominal size laid on a bed of 12mm thick cement mortar 1:3 mix, and jointed with neat cement slurry mixed with pigment to match the shade of tiles rubbing, polishing, oxalic acid wash, wax polish, including cost of materials, labour, curing, complete as per specifications	Sqm	3.60			3.60	1213.92	4370.11	3.60	4370.11	
19	Providing and finishing external walls in two coats with waterproof cement paint of approved brand and shade to give an even shade after throughly brooming the surface to remove all dirt and loose powdered material, free from mortar drops and other foreign matter cost of materials, labour, complete as per specifications. - with primer	Sqm	81.78			81.78	110.16	9008.88	81.78	9008.88	
20	KSRB 10-3 : Providing and laying integral cement based waterproofing treatment including preparation of surface as required for treatment of roofs, balconies, terraces etc., consisting of following application. (a) Applying and grouting a slurry coat of neat cement using 2.75 kg/sqm of cement admixed with proprietary water proofing compound conforming to IS:2645 over the RCC slab after cleaning the surface before treatment. (b) Laying cement concrete using broken brick bats 25mm to 100mm size with 50% of cement mortar 1:5 admixed with proprietary water proofing compound conforming IS:2645 over 20mm thick layer of cement mortar 1:5 admixed with proprietary water proofing compound to required slope and treating similarly the adjoining walls upto 300mm height including rounding off junctions of walls and slabs. (c) After two days of proper curing, applying a second coat of cement lurry admixed with proprietary water proofing compound (d) Finishing the surface with 20mm thick jointless cement mortar of mix 1:4 admixed with proprietary water proofing compound and finally finishing the surface with trowel and neat cement slurry and making of 300x300mm square. (e) The whole terrace so finished shall be flooded with water for a minimum period of two weeks for curing and for final test including cost of materials, labour complete as per specifications	Sqm	20.15			20.15	1073.52	21631.43	20.15	21631.43	

Sl. No.	Description of work	Unit	Schedule-B Quantity	Previous Measurement		Present Measurement			Total UP-to-date		Remarks
				Qty	Cost	Qty	Rate Rs. & P.	Cost	Qty.	Cost	
21	SOLID PANEL PVC DOOR SHUTTER Providing & fixing 30mm thick factory made rigid foam Panelled Door Shutters made from M.S. tube of 19 gauge thickness, size 19x19mm fro styles and 15x15mm for top & bottom rails, covered with heat moulded PVC channel of 5mm thick sheet & 30 x 50mm wide to form styles & 5mm thick & 75mm wide PVC Sheets for top rail, lock rail & bottom rail on either side & 5mm thick 20mm wide PVC sheet as gap insert for top rail & bottom rail, Panelling of 5mm thick PVC sheet fitted in the M.S. Frame, Sealed to the styles & rails with 5x30mm PVC sheet beading on either side & joined together with solvent cement adhesive etc., Complete as per manufacturers specification & direction of Engineer-in-charge fixed to frames with 3 nos of 75 m.m Aluminium hinges.	Sqm	3.78			3.78	2999.16	11336.82	3.78	11336.82	
22	Providing Mathi / Nandi wood frames of doors, windows, clerestory windows, ventilators and other frames, wrought, framed or assembled including making plaster groves (excluding cost of cement concrete and side clamps), but including cost of materials, labour, HOM of machineries complete as per specifications	Cum	0.13			0.13	68479.56	9039.30	0.13	9039.30	
23	Providing and fixing in position fully panelled Mathi/Nandi wood shutters for doors, styles and rails of 40mm. thick with bottom and lock rails 180mm wide top rail and styles 100mm wide as per drawing and panels of 25mm thick including cost of materials, labour, HOM of machineries complete as per specifications. (excluding cost of fixtures	Sqm	5.04			5.04	4510.08	22730.80	5.04	22730.80	
24	Fixing of door frame in an existing opening including embeeding frame in floor and walls after cutting masonry for holdfasts for embedding holdfast in cement concrete 1:3:6 of 20mm and down size granite metal painting two coats of coal tar to sides of frame, making good the damages to walls and floor as required and disposal of the debries with lead upto 50 m. including cost of materials, labour charges, complete as per specifications	Sqm	2.00			2.00	1475.28	2950.56	2.00	2950.56	
25	Providing and fixing M.S.grill work for windows and ventilators weighing 21kg/sqm using M.S. flats, or M.S. square rods, or combination of M.S. flats and square rods as per approved design, drawing including cutting steel sections and welding the same to required pattern with a coat of red lead primer, cost of materials, fixtures, labour and HOM of machinery complete as per specifications	Kgs	75.60			48.20	102.60	4944.81	48.20	4944.81	

Sl. No.	Description of work	Unit	Schedule-B Quantity	Previous Measurement		Present Measurement			Total UP-to-date		Remarks
				Qty	Cost	Qty	Rate Rs. & P.	Cost	Qty	Cost	
26	Providing and fixing Chorinated Poly Venyl Chloride (CPVC) pipes conforming to IS 15778, having thermal stability for hot and cold water supply including all CPVC plain and brass threaded fittings including fixing the pipe with clamp at 1.00 mtr spacing. This includes jointing of pipes and fittings with one step CPVC solvent cement & the cost of cutting chases & making good the same including testing of joints complete. (Concealed work including cutting chases and good the walls etc.) - 20mm nominal OD pipes	m	100.00			100.00	253.80	25380.00	100.00	25380.00	
27	Providing and fixing Chorinated Poly Venyl Chloride (CPVC) pipes conforming to IS 15778, having thermal stability for hot and cold water supply including all CPVC plain and brass threaded fittings including fixing the pipe with clamp at 1.00 mtr spacing. This includes jointing of pipes and fittings with one step CPVC solvent cement & the cost of cutting chases & making good the same including testing of joints complete. (Concealed work including cutting chases and good the walls etc.) - 32mm nominal OD pipes	m	100.00			100.00	403.92	40392.00	100.00	40392.00	
28	Providing and fixing in position brass gate valve with C.I wheel of approved quality (screwed end) 20mm nominal bore including cost of all materials, labour and HOM of equipments with all leads complete as per specifications.	Each	4.00			4.00	362.88	1451.52	4.00	1451.52	
29	Providing and fixing white vitreous china clay, water closet Orissa pattern of size 580 x 440mm with integral type footrests, 100mm S or P trap, 10 litre low level, P.V.C flushing cistern (all are approved make) with fittings, C.I / M.S brackets, 32mm diameter flush pipe fittings and clamps, overflow arrangements with special and 25mm mosquito proof coupling of approved design, painting of fittings and brackets, cutting and making good the wall and floor wherever required, including cost of materials, labour complete as per specifications	Unit	2.00			2.00	4561.92	9123.84	2.00	9123.84	
30	Providing and fixing white vitreous china clay, flat back, lipped front urinal basin of 430x260x350mm with 5 litres PVC automatic flushing cistern, C.I / M.S brackets, standard flush pipe and C.P. brass spreaders with brass unions and G.I. clamps complete painting of fittings and brackets, cutting and making good the wall and floor wherever required, including cost of materials, labour complete as per specifications	Unit	4.00			4.00	3551.04	14204.16	4.00	14204.16	

Sl. No.	Description of work	Unit	Schedule-B Quantity	Qty	Cost	Qty	Rate Rs. & P.	Cost	Qty.	Cost	Rem
31	Providing and fixing white vitreous china clay, flat back wash basin size 630x450mm with a pair of 15mm C.P brass pillar taps with C.I / M.S brackets, 32 mm C.P. brass waste of standard pattern, painting of fittings and brackets, cutting and making good the wall and floor wherever required, including cost of materials, labour complete as per specifications	Unit	2.00			2.00	4327.56	8655.12	2.00	8655.12	
32	Providing and fixing in position brass bib cock of approved quality 20mm nominal bore including cost of all materials, labour and HOM of equipments with all leads complete as per specifications.	Each	6.00			6.00	186.84	1121.04	6.00	1121.04	
33	Providing and fixing CI Nahani trap of approved make conforming to ISI specifications and construction of Cistern in M-15 as per directions (Rate is inclusive of cost of materials and fixtures and conveyance of materials to work spot). - 10cms x 7.5cms	Each	6.00			6.00	270.00	1620.00	6.00	1620.00	
34	Providing and fixing 453x357mm dia rectangular shape mirror with plastic moulded frame of approved make and shade with 6mm thick hard board backing including cost of materials, labour complete as per specifications.	Each	2.00			2.00	1226.88	2453.76	2.00	2453.76	
35	Providing and placing on terrace, polyethylene water storage tanks with manhole lid and suitable locking arrangements, making holes of suitable diameter for inlet, outlet and over flow pipes, including cost of all materials, labour, transport charges, HOM of equipments and testing complete as per specifications.(For 1000 litre capacity)	Nos	1.00			1.00	7374.24	7374.24	1.00	7374.24	
36	Supplying and wiring adopting loop system in existing PVC Conduit /casing capping using 2x1.5Sqmm (Phase & Neutral) & 1x1.0 sqmm (Earth wire) FRLS multi strand PVC insulated copper wire (confirming to IS-694: and latest amendments) with a 6Amps flush type SP control switch shall be fixed on the existing plastic heet/ gang box, the other end of the wires shall be terminated with sufficient loose length in a wood/PVC round block. complete for each outlet. a) Short point upto 3Mtr from tapping point to out let via switch	Each	30.00			30.00	174.00	5220.00	30.00	5220.00	

SL No.	Description of work	Unit	Schedule-B Quantity	Previous Measurement		Present Measurement			Total UP-to-date		Remarks
				Qty	Cost	Qty	Rate Rs. & P.	Cost	Qty.	Cost	
37	Supplying and wiring adopting loop system in existing PVC Conduit /casing capping using 2x1.5Sqmm (Phase & Neutral) & 1x1.0 sqmm (Earth wire) FRLS mul ti strand PVC insulated copper wire (confirming toIS-694: and latest amendments) with a 6Amps flush type SP control switch shall be fixed on the existing plastic heet/ gang box, the other end of the wires shall be terminated with sufficient loose length in a wood/PVC round block. complete for each outlet. b) Medium point above 3Mtr upto 6Mtr from tapping point to out let via switch	Each	8.00			8.00	245.00	1960.00	8.00	1960.00	
38	Supplying and mounting 2 Nos. of 2 way 6 amps flush type switches either surface/flush mounted on existing gang box or in 4mm thick plastic sheet and mounted on a flush mounted wooden box and wiring	Each	4.00			4.00	171.00	684.00	4.00	684.00	
39	Supplying 6A flush type socket and 6 amps flush type SP switch either surface/flush mounting in existing gang box or in 4mm thick plastic sheet and fixing over a flush mounted wooden box and wiring using necessary capacity wires as required b) 6Amps 3/5 Way	Each	2.00			2.00	150.00	300.00	2.00	300.00	
40	Supplying and fixing of bakelite modular switch & connected accessories on existing modular switch plate as per IS 3854 and IS 1293.	Each	22.00			22.00	286.00	6292.00	22.00	6292.00	
41	Supplying and fixing miniature circuit breakers on existing MCB distribution boards using necessary fixing materials and 'C' Type curve, indicator ON/OFF, energy cross-3 with Short circuit breaking capacity of 10K and complete 5-32Amps SPN Group 'A'	Each	1.00			1.00	418.00	418.00	1.00	418.00	
42	Fixing all types and all capacities of fluorescent / false ceiling / spot light / CFL / LED fittings indoor on the wall / ceiling / rafters / girders using 23/0.0076" twin twisted PVC insulated wires, required Nos of round blocks and clamps.	Each	3.00			3.00	98.00	294.00	3.00	294.00	
43	Supplying of 1440rpm heavy duty exhaust fan with bracket blades suitable to operate on 230V 50Hz, AC Supply complete. I) 12" Sweep (300mm)	Each	4.00			4.00	3654.00	14616.00	4.00	14616.00	
44	Supplying capacitor type ceiling fan complete with down rod blades, shackle, canopies etc., for operation on 230 volts, 50 cycles. Single phase AC supply conforming to ISS-374- 1979 and with double ball bearing system 48" Sweep (1200mm) Regular model	Each	2.00			2.00	1900.00	3800.00	2.00	3800.00	

Sl. No.	Description of work	Unit	Schedule-B Quantity	Previous Measurement		Present Measurement			Total UP-to-date	
				Qty	Cost	Qty	Rate Rs. & P.	Cost	Qty.	Cost
45	Supplying of 2'x2' LED recessed liminarie with 36 watts system wattage. Housing shall be corrosion proof resistant polyester power coated. Drive operates with voltage range from 100V to 270V 50/60Hz with short circuit, overload and mis-wiring protection. Lumen maintenance of 70% at 70% at 500000 Hrs, injection moulded poly carbonate diffuser for better mechanical stability, light transmission and avoid pot hole effect. Junction temperature shall be <70 degre Celsius. Driver is on constant current driver @0.06A with PF>0.92 with line voltage @ 220-240 V 50/60Hz, driver efficiency >85% & THD< 15%. LED efficiency > 130 im/W at 1W & fixture efficiency > 75im/W with CRI >75 with injection moulded polycarbonate lens with <80mm depth. 5Years warrenty against any manufacturing defect working under standerd electrical condition a) 2'x2'-36watts	Each	2.00			2.00	8242.00	16484.00	2.00	16484.00
46	Supplying of LT UG cable XLPE or Heat resistant PVC insulated, PVC extruded Inner sheath armoured UG LT cable as per IS-1554 (Part-1) or IS-7098 Part-1, Armouring strip thickness in average +5% and resistivity 14 Ohms/Kms (Max) as per IS-3975	Mtr	10.00			10.00	657.00	6570.00	10.00	6570.00
47	Digging of trench of 0.6m deep x 0.50 mtr wide refilling the trench to the required ground level and consolidating etc., complete (As per Civil SR KSRB I-2, P-7)	Mtr	10.00			10.00	78.00	780.00	10.00	780.00
	Sub Total Amount							874570.00		874570.00
	Add 12.0% towards GST Charges							104948.00		104948.00
	Grand Total Amount							979518.00		979518.00

Certificate

1 The above work has been Completed satisfactorily
2 The debris has been removed and disposed from the work spot.
3 No. departmental issues are made to the contractor

Asst Engineer
Ward No.03
24/02/2021

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106
Yelahanka Nagar Town Sub-Division,
BBMP
2/2021